

Shadforth Civil Pty Ltd
99 Sandalwood Lane
Forest Glen QLD 4556

Project 204982.00
5 November 2021
R.001.docx
SDH:BWE

Attention: Alex Watson

Email: Alex.watson@shadcivil.com.au

Geotechnical Inspections and Testing
Proposed Subdivision
Release 19 & 20 Bulk Earthworks, Harmony Estate

1. Introduction

This report presents the results of the inspection and testing of bulk earthworks for Release 19 and 20 as part of the Harmony development at Palmview. The work was undertaken at the request of Shadforth Civil Pty Ltd (Shadforths).

The scope of testing and inspections provided by Douglas Partners Pty Ltd (DP) comprised 'Level 1' geotechnical inspection and testing of bulk earthworks in general accordance with AS3798 (2007). No other earthworks specification was provided for the work.

This report must be read in conjunction with the attached notes entitled 'About this Inspection Report' along with any other explanatory notes and should be kept in its entirety without separation of individual pages or sections.

2. Bulk Filling

2.1 Scope of Works

This report only addresses the bulk fill placed over the period 17 May 2021 to 20 October 2021 within the extents of the test locations (including elevation) noted on the test report sheets and test location plan attached to this report, and the earthworks plans Drawing No. 190-109 prepared by Calibre Professional Services and supplied by Shadforths. This report covers all lots within Release 19 and 20. Any other part of the site is not covered by this report unless stated otherwise.

In general, the bulk earthworks operations comprised stripping of the existing surface, then placement and compaction of fill material sourced from onsite to bring the ground level up to design surface level required for the works.

2.2 Stripping Inspections and Proof Rolling

Geotechnical personnel from DP inspected the stripped subgrade areas prior to the placement of bulk fill. All subgrade areas were stripped of vegetation and any other unsuitable material. The subgrade was test rolled using on site construction equipment (ie. vibrating pad foot compactor, loaded truck) and was considered suitable for the placement of fill to proceed. Any identified 'weak' or problem subgrade areas were rectified prior to the placement of fill.

2.3 Fill Materials

Fill material typically comprised sandy clay and clayey sands sourced from onsite.

2.4 Placement and Testing of Fill

Fill materials were placed on site by conventional earthmoving equipment, spread out in uniform layers appropriate to the equipment used and test procedures adopted, and then compacted using a vibrating roller.

Observations were made on site by the supervising geotechnical personnel from DP who were present on site during the placement of filling over the period 17 May 2021 to 20 October 2021.

The compaction requirements for the earthworks included a minimum density ratio of 95% Standard compaction. No moisture range was specified.

Following the compaction of each layer, testing was carried out to assess compliance with the specified density ratio. In conjunction with test rolling where applicable, testing was carried out using the nuclear gauge method AS1289.5.8.1 (2007) at the testing frequency nominated in AS3798 and the project requirements. The relative compaction was determined using the Hilf method AS1289.5.7.1 (2006).

Where a layer was considered to have failed based on the wet density values measured by the nuclear gauge, these test values were not recorded and the contractor was advised that the layer required further rolling and testing prior to the placement of any further fill. At times when fill material was either too wet or dry, the contractor was advised to dry back or add moisture to the fill, in order to bring the field moisture content back closer to the optimum moisture content.

A total of 148 density tests were recorded by DP on filling placed over the period 17 May 2021 to 20 October 2021. A summary of the testing is presented in Table 1.

Table 1: Summary of Density Testing

	Compaction	Moisture
Specification	95% std.	-
No. of Tests	148	148
Range	90.0% to 104.0%	3.5% wet to 5.0% dry of OMC
Mean Average	97.9%	0.8% dry of OMC
No. of Tests Outside Specification	7	-

Note: std. – Standard compaction, OMC – optimum moisture content

With respect to the failed test results, the layer in which the failure was recorded was subsequently reworked. The failed area was then retested near to the location of the failure. The retest passed the compaction specification.

3. Comments

DP undertook inspection and earthworks testing in general accordance with a Level 1 standard as defined in AS3798.

It is considered that the placement and compaction of the bulk fill over the period 17 May 2021 to 20 October 2021 for Release 19 and 20 as part of the Harmony development at Palmview has been carried out in general accordance with the requirements of the specification. DP does not undertake to guarantee the work of the contractors nor relieve their responsibility to produce a completed product conforming to the requirements of the specification.

For building on controlled filled areas, consideration should be given by the user to the following:

- possible disruption of the compacted fill by the installation of services;
- the possibility that additional fill has been placed before and after the dates of field density tests or at times when DP has not been notified that filling operations are in progress;
- adequate containment of the filled areas;
- the suitability of the filled land to support structures of various types without excessive deflection, in particular, the shrink-swell properties of the fill and natural soils must be considered in foundation/footing slab design and in detailing future structures;
- the potential for differential settlements due to differential thicknesses of fill; and
- any topsoil which may have been placed following the completion of bulk filling.

Based on the inspection and test results, it is considered the fill referred to in this report may be considered as 'controlled fill' as defined in AS2870 (2011) for site classification purposes.

4. References

AS 1289.5.7.1. (2006). *Methods for testing soils for engineering purposes - Soil compaction and density tests - Compaction control test - Hilf density ratio and Hilf moisture variation (rapid method)*. Standards Australia.

AS 1289.5.8.1. (2007). *Methods for testing soils for engineering purposes - Soil compaction and density tests - Determination of field density and field moisture content of a soil using a nuclear surface moisture-density gauge - Direct transmission mode*. Standards Australia.

AS 2870. (2011). *Residential Slabs and Footings*. Standards Australia.

AS 3798. (2007). *Guidelines on Earthworks for Commercial and Residential Developments*. Standards Australia.

5. Limitations

Douglas Partners Pty Ltd (DP) has prepared this report (or services) Release 19 and 20 as part of the Harmony development at Palmview. The work was carried out under DP's Conditions of Engagement. This report is provided for the exclusive use of Shadforth Civil Pty Ltd for this project only and for the purposes as described in the report. It should not be used by or relied upon for other projects or purposes on the same or other site or by a third party. Any party so relying upon this report beyond its exclusive use and purpose as stated above, and without the express written consent of DP, does so entirely at its own risk and without recourse to DP for any loss or damage. In preparing this report DP has necessarily relied upon information provided by the client and/or their agents.

The results provided in the report are indicative of the subsurface conditions on the site only at the specific sampling and/or testing locations, and then only to the depths investigated and at the time the work was carried out. Sub surface conditions can change abruptly due to variable geological processes and also as a result of human influences. Such changes may occur after DP's field testing has been completed.

This report must be read in conjunction with all of the attached and should be kept in its entirety without separation of individual pages or sections. DP cannot be held responsible for interpretations or conclusions made by others unless they are supported by an expressed statement, interpretation, outcome or conclusion stated in this report.

Please contact the undersigned if you have any questions on this matter.

Yours faithfully

Douglas Partners Pty Ltd



Shae Harry
Laboratory Manager

Reviewed by



Brett Egen (RPEQ 8597)
Senior Associate

Attachments: About this Inspection Report
 Laboratory Test Results
 Test Location Plan

About this Inspection Report

Douglas Partners



Introduction

These notes are provided to amplify DP's inspection report in regard to the limitations of carrying out inspection work. Not all notes are necessarily relevant to this report.

Standards

This inspection report has been prepared by qualified personnel to current engineering standards of interpretation and analysis.

Copyright and Limits of Use

This inspection report is the property of DP and is provided for the exclusive use of the client for the specific project and purpose as described in the report. It should not be used by a third party for any purpose other than to confirm that the construction works addressed in the report have been inspected as described. Use of the inspection report is limited in accordance with the Conditions of Engagement for the commission.

DP does not undertake to guarantee the works of the contractors or relieve them of their responsibility to produce a completed product conforming to the design.

Reports

This inspection report may include advice or opinion that is based on engineering and/or geological interpretation, information provided by the client or the client's agent, and information gained from:

- an investigation report for the project (if available to DP);
- inspection of the work, exposed ground conditions, excavation spoil and performance of excavating equipment while DP was on site;
- investigation and testing that was carried out during the site inspection;
- anecdotal information provided by authoritative site personnel; and

- DP's experience and knowledge of local geology.

Such information may be limited by the frequency of any inspection or testing that was able to be practically carried out, including possible site or cost constraints imposed by the client/contractor(s). For these reasons, the reliability of this inspection report is limited by the scope of information on which it relies.

Every care is taken with the inspection report as it relates to interpretation of subsurface conditions and any recommendations or suggestions for construction or design. However, DP cannot anticipate or assume responsibility for:

- unexpected variations in subsurface conditions that are not evident from the inspection; and
- the actions of contractors responding to commercial pressures.

Should these issues occur, then additional advice should be sought from DP and, if required, amendments made.

This inspection report must be read in conjunction with any attached information. This inspection report should be kept in its entirety without separation of individual pages or sections. DP cannot be held responsible for interpretations or conclusions from review by others of this inspection report or test data, which are not otherwise supported by an expressed statement, interpretation, outcome or conclusion stated in this inspection report.

Material Test Report

Report Number: 204982.00-1
Issue Number: 1
Date Issued: 04/06/2021
Client: Shadforth Civil Pty Ltd
 99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19, Harmony Estate QLD
Work Request: 12947
Date Sampled: 25/05/2021
Dates Tested: 25/05/2021 - 28/05/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Import



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook

Assistant Laboratory Manager

Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1				
Sample Number	SS-12947A	SS-12947B	SS-12947C	SS-12947D
Date Tested	25/05/2021	25/05/2021	25/05/2021	25/05/2021
Time Tested	13:05	13:12	13:18	13:28
Test Request #/Location	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks
Easting	0505743	0505730	0505712	0505716
Northing	7043178	7043172	7043166	7043200
Elevation (m)	R.L 14.3	R.L 14.3	R.L 14.7	R.L 14.7
Soil Description	Clay	Clay	Clay	Clay
Test Depth (mm)	150	150	150	150
Sieve used to determine oversize (mm)	19.0	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0	0
Field Wet Density (FWD) t/m ³	2.01	2.01	2.00	2.05
Field Dry Density (FDD) t/m ³	**	**	**	**
Peak Converted Wet Density t/m ³	1.98	2.01	1.98	2.06
Adjusted Peak Converted Wet Density t/m ³	**	**	**	**
Moisture Variation (Wv) %	4.5	4.0	4.0	4.0
Adjusted Moisture Variation %	**	**	**	**
Hilf Density Ratio (%)	102.0	100.0	101.0	100.0
Compaction Method	Standard	Standard	Standard	Standard
Report Remarks	**	**	**	**

Moisture Variation Note:

Positive values = test is dry of OMC

Negative values = test is wet of OMC

Material Test Report



Geotechnics | Environment | Groundwater

Douglas Partners Pty Ltd

Sunshine Coast Laboratory

1/28 Kessling Avenue Kunda Park QLD 4556

Phone: (07) 5351 0400

Fax: (07) 5351 0499

Email: martin.cook@douglaspartners.com.au

Report Number: 204982.00-2
Issue Number: 1
Date Issued: 04/06/2021
Client: Shadforth Civil Pty Ltd
 99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19, Harmony Estate QLD
Work Request: 12975
Date Sampled: 27/05/2021
Dates Tested: 27/05/2021 - 31/05/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Import



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook
 Assistant Laboratory Manager

Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1				
Sample Number	SS-12975A	SS-12975B	SS-12975C	SS-12975D
Date Tested	27/05/2021	27/05/2021	27/05/2021	27/05/2021
Time Tested	08:00	08:05	08:12	08:17
Test Request #/Location	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks
Easting	0505738	0505693	0505738	0505721
Northing	7043154	7043132	7043179	7043189
Elevation (m)	R.L 14.6	R.L 14.3	R.L 14.6	R.L 14.3
Soil Description	Sandy Clay	Sandy Clay	Sandy Clay	Sandy Clay
Test Depth (mm)	150	150	150	150
Sieve used to determine oversize (mm)	19.0	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0	0
Field Wet Density (FWD) t/m ³	2.02	1.96	2.02	1.98
Field Dry Density (FDD) t/m ³	**	**	**	**
Peak Converted Wet Density t/m ³	1.98	1.98	1.97	1.98
Adjusted Peak Converted Wet Density t/m ³	**	**	**	**
Moisture Variation (Wv) %	0.0	0.0	0.0	1.5
Adjusted Moisture Variation %	**	**	**	**
Hilf Density Ratio (%)	102.5	99.0	102.5	100.0
Compaction Method	Standard	Standard	Standard	Standard
Report Remarks	**	**	**	**

Moisture Variation Note:

Positive values = test is dry of OMC
 Negative values = test is wet of OMC

Material Test Report



Geotechnics | Environment | Groundwater

Douglas Partners Pty Ltd

Sunshine Coast Laboratory

1/28 Kessling Avenue Kunda Park QLD 4556

Phone: (07) 5351 0400

Fax: (07) 5351 0499

Email: martin.cook@douglaspartners.com.au

Report Number: 204982.00-3
Issue Number: 1
Date Issued: 23/06/2021
Client: Shadforth Civil Pty Ltd
 99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19, Harmony Estate QLD
Work Request: 13057
Date Sampled: 02/06/2021
Dates Tested: 02/06/2021 - 04/06/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook

Assistant Laboratory Manager

Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1			
Sample Number	SS-13057A		
Date Tested	02/06/2021		
Time Tested	09:18		
Test Request #/Location	Bulk Earthworks		
Easting	0505783		
Northing	7043210		
Elevation (m)	R.L 14.4		
Soil Description	Sandy Clay		
Test Depth (mm)	150		
Sieve used to determine oversize (mm)	19.0		
Percentage of Wet Oversize (%)	0		
Field Wet Density (FWD) t/m ³	2.01		
Field Dry Density (FDD) t/m ³	**		
Peak Converted Wet Density t/m ³	2.09		
Adjusted Peak Converted Wet Density t/m ³	**		
Moisture Variation (Wv) %	-0.5		
Adjusted Moisture Variation %	**		
Hilf Density Ratio (%)	96.5		
Compaction Method	Standard		
Report Remarks	**		

Moisture Variation Note:

Positive values = test is dry of OMC

Negative values = test is wet of OMC

Material Test Report

Report Number: 204982.00-4
Issue Number: 1
Date Issued: 23/06/2021
Client: Shadforth Civil Pty Ltd
 99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19, Harmony Estate QLD
Work Request: 13085
Date Sampled: 03/06/2021
Dates Tested: 03/06/2021 - 07/06/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook
 Assistant Laboratory Manager
 Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1			
Sample Number	SS-13085A		
Date Tested	03/06/2021		
Time Tested	12:21		
Test Request #/Location	Bulk Earthworks		
Easting	0505704		
Northing	7043123		
Elevation (m)	R.L 14.7		
Soil Description	Silty Sandy Clay		
Test Depth (mm)	150		
Sieve used to determine oversize (mm)	19.0		
Percentage of Wet Oversize (%)	0		
Field Wet Density (FWD) t/m ³	1.97		
Field Dry Density (FDD) t/m ³	**		
Peak Converted Wet Density t/m ³	2.07		
Adjusted Peak Converted Wet Density t/m ³	**		
Moisture Variation (Wv) %	2.5		
Adjusted Moisture Variation %	**		
Hilf Density Ratio (%)	95.0		
Compaction Method	Standard		
Report Remarks	**		

Moisture Variation Note:

Positive values = test is dry of OMC

Negative values = test is wet of OMC

Material Test Report



Geotechnics | Environment | Groundwater

Douglas Partners Pty Ltd

Sunshine Coast Laboratory

1/28 Kessling Avenue Kunda Park QLD 4556

Phone: (07) 5351 0400

Fax: (07) 5351 0499

Email: martin.cook@douglaspartners.com.au

Report Number: 204982.00-5
Issue Number: 1
Date Issued: 23/06/2021
Client: Shadforth Civil Pty Ltd
 99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19, Harmony Estate QLD
Work Request: 13199
Date Sampled: 10/06/2021
Dates Tested: 10/06/2021 - 15/06/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Import



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook
 Assistant Laboratory Manager

Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1			
Sample Number	SS-13199A		
Date Tested	10/06/2021		
Time Tested	13:54		
Test Request #/Location	Bulk Earthworks		
Easting	0505723		
Northing	7043172		
Elevation (m)	R.L 15.3		
Soil Description	Clay		
Test Depth (mm)	150		
Sieve used to determine oversize (mm)	19.0		
Percentage of Wet Oversize (%)	0		
Field Wet Density (FWD) t/m ³	1.77		
Field Dry Density (FDD) t/m ³	**		
Peak Converted Wet Density t/m ³	1.96		
Adjusted Peak Converted Wet Density t/m ³	**		
Moisture Variation (Wv) %	0.5		
Adjusted Moisture Variation %	**		
Hilf Density Ratio (%)	90.0		
Compaction Method	Standard		
Report Remarks	**		

Moisture Variation Note:

Positive values = test is dry of OMC
 Negative values = test is wet of OMC

Material Test Report

Report Number: 204982.00-6
Issue Number: 1
Date Issued: 23/06/2021
Client: Shadforth Civil Pty Ltd
 99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19, Harmony Estate QLD
Work Request: 13261
Date Sampled: 16/06/2021
Dates Tested: 16/06/2021 - 21/06/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Onsite

Douglas Partners Pty Ltd
 Sunshine Coast Laboratory
 1/28 Kessling Avenue Kunda Park QLD 4556
 Phone: (07) 5351 0400
 Fax: (07) 5351 0499
 Email: martin.cook@douglaspartners.com.au



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook
 Assistant Laboratory Manager
 Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1			
Sample Number	SS-13261A		
Date Tested	16/06/2021		
Time Tested	12:22		
Test Request #/Location	Bulk Earthworks		
Easting	0505711		
Northing	7043188		
Elevation (m)	R.L 15.1		
Soil Description	Clayey Sand		
Test Depth (mm)	150		
Sieve used to determine oversize (mm)	19.0		
Percentage of Wet Oversize (%)	0		
Field Wet Density (FWD) t/m ³	2.10		
Field Dry Density (FDD) t/m ³	**		
Peak Converted Wet Density t/m ³	2.17		
Adjusted Peak Converted Wet Density t/m ³	**		
Moisture Variation (Wv) %	-2.0		
Adjusted Moisture Variation %	**		
Hilf Density Ratio (%)	96.5		
Compaction Method	Standard		
Report Remarks	**		

Moisture Variation Note:
 Positive values = test is dry of OMC
 Negative values = test is wet of OMC

Material Test Report

Report Number: 204982.00-7
Issue Number: 1
Date Issued: 28/06/2021
Client: Shadforth Civil Pty Ltd
99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19, Harmony Estate QLD
Work Request: 13283
Date Sampled: 17/06/2021
Dates Tested: 17/06/2021 - 23/06/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook
Assistant Laboratory Manager
Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1			
Sample Number	SS-13283A		
Date Tested	17/06/2021		
Time Tested	13:00		
Test Request #/Location	Bulk Earthworks		
Easting	0505701		
Northing	7043158		
Elevation (m)	R.L 15.3		
Soil Description	Clayey Sand		
Test Depth (mm)	150		
Sieve used to determine oversize (mm)	19.0		
Percentage of Wet Oversize (%)	0		
Field Wet Density (FWD) t/m ³	2.14		
Field Dry Density (FDD) t/m ³	**		
Peak Converted Wet Density t/m ³	2.19		
Adjusted Peak Converted Wet Density t/m ³	**		
Moisture Variation (Wv) %	0.0		
Adjusted Moisture Variation %	**		
Hilf Density Ratio (%)	97.5		
Compaction Method	Standard		
Report Remarks	**		

Moisture Variation Note:

Positive values = test is dry of OMC

Negative values = test is wet of OMC

Material Test Report

Report Number: 204982.00-8
Issue Number: 1
Date Issued: 28/06/2021
Client: Shadforth Civil Pty Ltd
 99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19, Harmony Estate QLD
Work Request: 13353
Date Sampled: 22/06/2021
Dates Tested: 22/06/2021 - 24/06/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Import



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook

Assistant Laboratory Manager

Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1				
Sample Number	SS-13353A	SS-13353B	SS-13353C	SS-13353D
Date Tested	22/06/2021	22/06/2021	22/06/2021	22/06/2021
Time Tested	07:48	08:00	08:06	08:14
Test Request #/Location	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks
Easting	0505863	0505788	0505779	0505796
Northing	7043209	7043200	7043214	7043213
Elevation (m)	R.L 14.5	R.L 14.4	R.L 14.4	R.L 14.5
Soil Description	Clay	Clay	Clay	Clay
Test Depth (mm)	150	150	150	150
Sieve used to determine oversize (mm)	19.0	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0	0
Field Wet Density (FWD) t/m ³	1.94	1.93	1.94	1.94
Field Dry Density (FDD) t/m ³	**	**	**	**
Peak Converted Wet Density t/m ³	2.00	2.00	2.02	2.00
Adjusted Peak Converted Wet Density t/m ³	**	**	**	**
Moisture Variation (Wv) %	-0.5	0.0	0.0	-0.5
Adjusted Moisture Variation %	**	**	**	**
Hilf Density Ratio (%)	97.0	96.5	96.5	97.0
Compaction Method	Standard	Standard	Standard	Standard
Report Remarks	**	**	**	**

Moisture Variation Note:

Positive values = test is dry of OMC

Negative values = test is wet of OMC

Material Test Report



Geotechnics | Environment | Groundwater

Douglas Partners Pty Ltd

Sunshine Coast Laboratory

1/28 Kessling Avenue Kunda Park QLD 4556

Phone: (07) 5351 0400

Fax: (07) 5351 0499

Email: martin.cook@douglaspartners.com.au

Report Number: 204982.00-9
Issue Number: 1
Date Issued: 02/07/2021
Client: Shadforth Civil Pty Ltd
 99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19, Harmony Estate QLD
Work Request: 13399
Date Sampled: 24/06/2021
Dates Tested: 24/06/2021 - 01/07/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook
 Assistant Laboratory Manager

Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1			
Sample Number	SS-13399A	SS-13399B	
Date Tested	24/06/2021	24/06/2021	
Time Tested	11:52	12:00	
Test Request #/Location	Bulk Earthworks	Bulk Earthworks	
Easting	0505819	050814	
Northing	7043216	7043215	
Elevation (m)	R.L 14.2	R.L 14.2	
Soil Description	Clayey Sand	Clayey Sand	
Test Depth (mm)	150	150	
Sieve used to determine oversize (mm)	19.0	19.0	
Percentage of Wet Oversize (%)	0	0	
Field Wet Density (FWD) t/m ³	1.94	1.96	
Field Dry Density (FDD) t/m ³	**	**	
Peak Converted Wet Density t/m ³	1.96	1.94	
Adjusted Peak Converted Wet Density t/m ³	**	**	
Moisture Variation (Wv) %	0.0	0.5	
Adjusted Moisture Variation %	**	**	
Hilf Density Ratio (%)	99.0	100.5	
Compaction Method	Standard	Standard	
Report Remarks	**	**	

Moisture Variation Note:
 Positive values = test is dry of OMC
 Negative values = test is wet of OMC

Material Test Report



Geotechnics | Environment | Groundwater

Douglas Partners Pty Ltd

Sunshine Coast Laboratory

1/28 Kessling Avenue Kunda Park QLD 4556

Phone: (07) 5351 0400

Fax: (07) 5351 0499

Email: martin.cook@douglaspartners.com.au

Report Number: 204982.00-10
Issue Number: 1
Date Issued: 19/07/2021
Client: Shadforth Civil Pty Ltd
 99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19, Harmony Estate QLD
Work Request: 13536
Date Sampled: 08/07/2021
Dates Tested: 08/07/2021 - 09/07/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook
 Assistant Laboratory Manager

Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1			
Sample Number	SS-13536A	SS-13536B	
Date Tested	08/07/2021	08/07/2021	
Time Tested	12:21	12:31	
Test Request #/Location	Bulk Earthworks	Bulk Earthworks	
Easting	0505580	0505583	
Northing	7043159	7043149	
Elevation (m)	R.L 15.0	R.L 15.0	
Soil Description	Silty Sand	Silty Sand	
Test Depth (mm)	150	150	
Sieve used to determine oversize (mm)	19.0	19.0	
Percentage of Wet Oversize (%)	0	0	
Field Wet Density (FWD) t/m ³	2.05	2.03	
Field Dry Density (FDD) t/m ³	**	**	
Peak Converted Wet Density t/m ³	2.06	2.03	
Adjusted Peak Converted Wet Density t/m ³	**	**	
Moisture Variation (Wv) %	0.0	0.0	
Adjusted Moisture Variation %	**	**	
Hilf Density Ratio (%)	99.5	100.0	
Compaction Method	Standard	Standard	
Report Remarks	**	**	

Moisture Variation Note:

Positive values = test is dry of OMC
 Negative values = test is wet of OMC

Material Test Report

Report Number: 204982.00-11
Issue Number: 1
Date Issued: 19/07/2021
Client: Shadforth Civil Pty Ltd
 99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19, Harmony Estate QLD
Work Request: 13547
Date Sampled: 12/07/2021
Dates Tested: 12/07/2021 - 14/07/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook

Assistant Laboratory Manager

Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1			
Sample Number	SS-13547A	SS-13547B	
Date Tested	12/07/2021	12/07/2021	
Time Tested	14:28	14:40	
Test Request #/Location	Bulk Earthworks	Bulk Earthworks	
Easting	0505908	0505898	
Northing	7043249	7043248	
Elevation (m)	R.L 15.0	R.L 15.0	
Soil Description	Clayey Sand	Clayey Sand	
Test Depth (mm)	150	150	
Sieve used to determine oversize (mm)	19.0	19.0	
Percentage of Wet Oversize (%)	0	0	
Field Wet Density (FWD) t/m ³	2.03	2.00	
Field Dry Density (FDD) t/m ³	**	**	
Peak Converted Wet Density t/m ³	2.06	2.05	
Adjusted Peak Converted Wet Density t/m ³	**	**	
Moisture Variation (Wv) %	-0.5	0.0	
Adjusted Moisture Variation %	**	**	
Hilf Density Ratio (%)	98.5	97.5	
Compaction Method	Standard	Standard	
Report Remarks	**	**	

Moisture Variation Note:

Positive values = test is dry of OMC

Negative values = test is wet of OMC

Material Test Report



Geotechnics | Environment | Groundwater

Douglas Partners Pty Ltd

Sunshine Coast Laboratory

1/28 Kessling Avenue Kunda Park QLD 4556

Phone: (07) 5351 0400

Fax: (07) 5351 0499

Email: martin.cook@douglaspartners.com.au

Report Number: 204982.00-12
Issue Number: 1
Date Issued: 19/07/2021
Client: Shadforth Civil Pty Ltd
 99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19, Harmony Estate QLD
Work Request: 13556
Date Sampled: 13/07/2021
Dates Tested: 13/07/2021 - 14/07/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook
 Assistant Laboratory Manager

Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1			
Sample Number	SS-13556A	SS-13556B	
Date Tested	13/07/2021	13/07/2021	
Time Tested	13:00	13:10	
Test Request #/Location	Bulk Earthworks	Bulk Earthworks	
Easting	0505902	0505891	
Northing	7043271	7043252	
Elevation (m)	R.L 13.4	R.L 13.4	
Soil Description	Clayey Sand	Clayey Sand	
Test Depth (mm)	150	150	
Sieve used to determine oversize (mm)	19.0	19.0	
Percentage of Wet Oversize (%)	0	0	
Field Wet Density (FWD) t/m ³	1.99	2.02	
Field Dry Density (FDD) t/m ³	**	**	
Peak Converted Wet Density t/m ³	2.16	2.11	
Adjusted Peak Converted Wet Density t/m ³	**	**	
Moisture Variation (Wv) %	-3.0	-3.5	
Adjusted Moisture Variation %	**	**	
Hilf Density Ratio (%)	92.0	95.5	
Compaction Method	Standard	Standard	
Report Remarks	**	**	

Moisture Variation Note:

Positive values = test is dry of OMC
 Negative values = test is wet of OMC

Material Test Report

Report Number: 204982.00-13
Issue Number: 1
Date Issued: 19/07/2021
Client: Shadforth Civil Pty Ltd
 99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19, Harmony Estate QLD
Work Request: 13598
Date Sampled: 15/07/2021
Dates Tested: 15/07/2021 - 16/07/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Onsite

Douglas Partners Pty Ltd
 Sunshine Coast Laboratory
 1/28 Kessling Avenue Kunda Park QLD 4556
 Phone: (07) 5351 0400
 Fax: (07) 5351 0499
 Email: martin.cook@douglaspartners.com.au



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook
 Assistant Laboratory Manager
 Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1			
Sample Number	SS-13598A	SS-13598B	SS-13598C
Date Tested	15/07/2021	15/07/2021	15/07/2021
Time Tested	12:52	13:00	13:07
Test Request #/Location	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks
Easting	0505864	0505853	0505846
Northing	7043250	7043227	7043206
Elevation (m)	R.L 13.8	R.L 13.7	R.L 13.7
Soil Description	Clayey Sand	Clayey Sand	Clayey Sand
Test Depth (mm)	150	150	150
Sieve used to determine oversize (mm)	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0
Field Wet Density (FWD) t/m ³	2.07	2.05	2.05
Field Dry Density (FDD) t/m ³	**	**	**
Peak Converted Wet Density t/m ³	2.08	2.06	2.05
Adjusted Peak Converted Wet Density t/m ³	**	**	**
Moisture Variation (Wv) %	0.0	0.0	0.5
Adjusted Moisture Variation %	**	**	**
Hilf Density Ratio (%)	99.5	99.5	100.0
Compaction Method	Standard	Standard	Standard
Report Remarks	**	**	**

Moisture Variation Note:

Positive values = test is dry of OMC
 Negative values = test is wet of OMC

Material Test Report

Report Number: 204982.00-14
Issue Number: 1
Date Issued: 21/07/2021
Client: Shadforth Civil Pty Ltd
 99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19, Harmony Estate QLD
Work Request: 13649
Date Sampled: 16/07/2021
Dates Tested: 16/07/2021 - 21/07/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook

Assistant Laboratory Manager

Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1			
Sample Number	SS-13649A	SS-13649B	
Date Tested	16/07/2021	16/07/2021	
Time Tested	14:11	14:18	
Test Request #/Location	Bulk Earthworks	Bulk Earthworks	
Easting	0505867	0505865	
Northing	7043158	7043176	
Elevation (m)	R.L 14.7	R.L 14.7	
Soil Description	Clayey Sand	Clayey Sand	
Test Depth (mm)	150	150	
Sieve used to determine oversize (mm)	19.0	19.0	
Percentage of Wet Oversize (%)	0	0	
Field Wet Density (FWD) t/m ³	2.00	1.98	
Field Dry Density (FDD) t/m ³	**	**	
Peak Converted Wet Density t/m ³	2.01	2.00	
Adjusted Peak Converted Wet Density t/m ³	**	**	
Moisture Variation (Wv) %	-2.5	-2.0	
Adjusted Moisture Variation %	**	**	
Hilf Density Ratio (%)	99.0	99.0	
Compaction Method	Standard	Standard	
Report Remarks	**	**	

Moisture Variation Note:

Positive values = test is dry of OMC

Negative values = test is wet of OMC

Material Test Report

Report Number: 204982.00-15
Issue Number: 1
Date Issued: 21/07/2021
Client: Shadforth Civil Pty Ltd
 99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19, Harmony Estate QLD
Work Request: 13668
Date Sampled: 19/07/2021
Dates Tested: 19/07/2021 - 21/07/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Onsite

Douglas Partners Pty Ltd
 Sunshine Coast Laboratory
 1/28 Kessling Avenue Kunda Park QLD 4556
 Phone: (07) 5351 0400
 Fax: (07) 5351 0499
 Email: martin.cook@douglaspartners.com.au



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook
 Assistant Laboratory Manager
 Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1			
Sample Number	SS-13668A	SS-13668B	
Date Tested	19/07/2021	19/07/2021	
Time Tested	12:51	13:01	
Test Request #/Location	Bulk Earthworks	Bulk Earthworks	
Easting	0505874	0505853	
Northing	7043144	7043132	
Elevation (m)	R.L 14.7	R.L 14.7	
Soil Description	Clayey Sand	Clayey Sand	
Test Depth (mm)	150	150	
Sieve used to determine oversize (mm)	19.0	19.0	
Percentage of Wet Oversize (%)	0	0	
Field Wet Density (FWD) t/m ³	2.01	2.04	
Field Dry Density (FDD) t/m ³	**	**	
Peak Converted Wet Density t/m ³	2.04	2.03	
Adjusted Peak Converted Wet Density t/m ³	**	**	
Moisture Variation (Wv) %	2.0	2.5	
Adjusted Moisture Variation %	**	**	
Hilf Density Ratio (%)	98.5	100.5	
Compaction Method	Standard	Standard	
Report Remarks	**	**	

Moisture Variation Note:

Positive values = test is dry of OMC
 Negative values = test is wet of OMC

Material Test Report



Geotechnics | Environment | Groundwater

Douglas Partners Pty Ltd

Sunshine Coast Laboratory

1/28 Kessling Avenue Kunda Park QLD 4556

Phone: (07) 5351 0400

Fax: (07) 5351 0499

Email: martin.cook@douglaspartners.com.au

Report Number: 204982.00-16
Issue Number: 1
Date Issued: 27/07/2021
Client: Shadforth Civil Pty Ltd
 99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19, Harmony Estate QLD
Work Request: 13686
Date Sampled: 20/07/2021
Dates Tested: 20/07/2021 - 22/07/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook

Assistant Laboratory Manager

Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1			
Sample Number	SS-13686A		
Date Tested	20/07/2021		
Time Tested	12:31		
Test Request #/Location	Bulk Earthworks		
Easting	0505853		
Northing	7043218		
Elevation (m)	R.L 17.4		
Soil Description	Clayey Sand		
Test Depth (mm)	150		
Sieve used to determine oversize (mm)	19.0		
Percentage of Wet Oversize (%)	0		
Field Wet Density (FWD) t/m ³	2.10		
Field Dry Density (FDD) t/m ³	**		
Peak Converted Wet Density t/m ³	2.11		
Adjusted Peak Converted Wet Density t/m ³	**		
Moisture Variation (Wv) %	0.0		
Adjusted Moisture Variation %	**		
Hilf Density Ratio (%)	99.5		
Compaction Method	Standard		
Report Remarks	**		

Moisture Variation Note:

Positive values = test is dry of OMC

Negative values = test is wet of OMC

Material Test Report



Report Number: 204982.00-17
Issue Number: 1
Date Issued: 27/07/2021
Client: Shadforth Civil Pty Ltd
 99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19, Harmony Estate QLD
Work Request: 13724
Date Sampled: 21/07/2021
Dates Tested: 21/07/2021 - 23/07/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Onsite

Douglas Partners Pty Ltd
 Sunshine Coast Laboratory
 1/28 Kessling Avenue Kunda Park QLD 4556
 Phone: (07) 5351 0400
 Fax: (07) 5351 0499
 Email: martin.cook@douglaspartners.com.au



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook
 Assistant Laboratory Manager
 Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1			
Sample Number	SS-13724A		
Date Tested	21/07/2021		
Time Tested	11:57		
Test Request #/Location	Bulk Earthworks		
Easting	0505666		
Northing	7043198		
Elevation (m)	R.L 14.7		
Soil Description	Clayey Sand		
Test Depth (mm)	150		
Sieve used to determine oversize (mm)	19.0		
Percentage of Wet Oversize (%)	0		
Field Wet Density (FWD) t/m ³	2.03		
Field Dry Density (FDD) t/m ³	**		
Peak Converted Wet Density t/m ³	2.10		
Adjusted Peak Converted Wet Density t/m ³	**		
Moisture Variation (Wv) %	0.0		
Adjusted Moisture Variation %	**		
Hilf Density Ratio (%)	96.5		
Compaction Method	Standard		
Report Remarks	**		

Moisture Variation Note:
 Positive values = test is dry of OMC
 Negative values = test is wet of OMC

Material Test Report

Report Number: 204982.00-18
Issue Number: 1
Date Issued: 27/07/2021
Client: Shadforth Civil Pty Ltd
 99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19, Harmony Estate QLD
Work Request: 13751
Date Sampled: 22/07/2021
Dates Tested: 22/07/2021 - 23/07/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook

Assistant Laboratory Manager

Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1			
Sample Number	SS-13751A	SS-13751B	
Date Tested	22/07/2021	22/07/2021	
Time Tested	13:47	13:56	
Test Request #/Location	Bulk Earthworks	Bulk Earthworks	
Easting	0505765	0505762	
Northing	7043164	7043155	
Elevation (m)	R.L 15.2	R.L 15.3	
Soil Description	Clayey Sand	Clayey Sand	
Test Depth (mm)	150	150	
Sieve used to determine oversize (mm)	19.0	19.0	
Percentage of Wet Oversize (%)	0	0	
Field Wet Density (FWD) t/m ³	2.13	2.12	
Field Dry Density (FDD) t/m ³	**	**	
Peak Converted Wet Density t/m ³	2.15	2.15	
Adjusted Peak Converted Wet Density t/m ³	**	**	
Moisture Variation (Wv) %	0.0	0.0	
Adjusted Moisture Variation %	**	**	
Hilf Density Ratio (%)	99.0	99.0	
Compaction Method	Standard	Standard	
Report Remarks	**	**	

Moisture Variation Note:

Positive values = test is dry of OMC

Negative values = test is wet of OMC

Material Test Report

Report Number: 204982.00-19
Issue Number: 1
Date Issued: 10/08/2021
Client: Shadforth Civil Pty Ltd
 99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19 & 20 Bulk Earthworks, Harmony Estate QLD
Work Request: 13813
Date Sampled: 27/07/2021
Dates Tested: 27/07/2021 - 07/08/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Onsite

Douglas Partners Pty Ltd
 Sunshine Coast Laboratory
 1/28 Kessling Avenue Kunda Park QLD 4556
 Phone: (07) 5351 0400
 Fax: (07) 5351 0499
 Email: martin.cook@douglaspartners.com.au



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook
 Assistant Laboratory Manager
 Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1			
Sample Number	SS-13813A		
Date Tested	27/07/2021		
Time Tested	13:10		
Test Request #/Location	Bulk Earthworks		
Easting	0506076		
Northing	7043055		
Elevation (m)	R.L 13.45		
Soil Description	Clayey Sand		
Test Depth (mm)	150		
Sieve used to determine oversize (mm)	19.0		
Percentage of Wet Oversize (%)	0		
Field Wet Density (FWD) t/m ³	2.16		
Field Dry Density (FDD) t/m ³	**		
Peak Converted Wet Density t/m ³	2.24		
Adjusted Peak Converted Wet Density t/m ³	**		
Moisture Variation (Wv) %	0.0		
Adjusted Moisture Variation %	**		
Hilf Density Ratio (%)	96.5		
Compaction Method	Standard		
Report Remarks	**		

Moisture Variation Note:

Positive values = test is dry of OMC
 Negative values = test is wet of OMC

Material Test Report



Geotechnics | Environment | Groundwater

Douglas Partners Pty Ltd

Sunshine Coast Laboratory

1/28 Kessling Avenue Kunda Park QLD 4556

Phone: (07) 5351 0400

Fax: (07) 5351 0499

Email: martin.cook@douglaspartners.com.au

Report Number: 204982.00-20
Issue Number: 1
Date Issued: 10/08/2021
Client: Shadforth Civil Pty Ltd
 99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19 & 20 Bulk Earthworks, Harmony Estate QLD
Work Request: 13839
Date Sampled: 28/07/2021
Dates Tested: 28/07/2021 - 07/08/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook

Assistant Laboratory Manager

Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1			
Sample Number	SS-13839A	SS-13839B	
Date Tested	28/07/2021	28/07/2021	
Time Tested	13:10	13:16	
Test Request #/Location	Bulk Earthworks	Bulk Earthworks	
Easting	0505856	0505874	
Northing	7043119	7043134	
Elevation (m)	R.L 14.9	R.L 14.9	
Soil Description	Clayey Sand	Clayey Sand	
Test Depth (mm)	150	150	
Sieve used to determine oversize (mm)	19.0	19.0	
Percentage of Wet Oversize (%)	0	0	
Field Wet Density (FWD) t/m ³	2.01	2.07	
Field Dry Density (FDD) t/m ³	**	**	
Peak Converted Wet Density t/m ³	1.97	2.00	
Adjusted Peak Converted Wet Density t/m ³	**	**	
Moisture Variation (Wv) %	0.5	0.0	
Adjusted Moisture Variation %	**	**	
Hilf Density Ratio (%)	102.0	103.5	
Compaction Method	Standard	Standard	
Report Remarks	**	**	

Moisture Variation Note:

Positive values = test is dry of OMC

Negative values = test is wet of OMC

Material Test Report



Geotechnics | Environment | Groundwater

Douglas Partners Pty Ltd

Sunshine Coast Laboratory

1/28 Kessling Avenue Kunda Park QLD 4556

Phone: (07) 5351 0400

Fax: (07) 5351 0499

Email: martin.cook@douglaspartners.com.au

Report Number: 204982.00-21
Issue Number: 1
Date Issued: 12/08/2021
Client: Shadforth Civil Pty Ltd
 99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19 & 20 Bulk Earthworks, Harmony Estate QLD
Work Request: 13854
Date Sampled: 29/07/2021
Dates Tested: 29/07/2021 - 11/08/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook

Assistant Laboratory Manager

Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1			
Sample Number	SS-13854A		
Date Tested	29/07/2021		
Time Tested	13:15		
Test Request #/Location	Bulk Earthworks		
Easting	0505861		
Northing	7043078		
Elevation (m)	R.L 14.7		
Soil Description	Clayey Sand		
Test Depth (mm)	150		
Sieve used to determine oversize (mm)	19.0		
Percentage of Wet Oversize (%)	0		
Field Wet Density (FWD) t/m ³	2.14		
Field Dry Density (FDD) t/m ³	**		
Peak Converted Wet Density t/m ³	2.21		
Adjusted Peak Converted Wet Density t/m ³	**		
Moisture Variation (Wv) %	2.5		
Adjusted Moisture Variation %	**		
Hilf Density Ratio (%)	96.5		
Compaction Method	Standard		
Report Remarks	**		

Moisture Variation Note:

Positive values = test is dry of OMC

Negative values = test is wet of OMC

Material Test Report

Report Number: 204982.00-22
Issue Number: 1
Date Issued: 11/08/2021
Client: Shadforth Civil Pty Ltd
99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19 & 20 Bulk Earthworks, Harmony Estate QLD
Work Request: 13874
Date Sampled: 30/07/2021
Dates Tested: 30/07/2021 - 09/08/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook
Assistant Laboratory Manager
Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1			
Sample Number	SS-13874A		
Date Tested	30/07/2021		
Time Tested	13:24		
Test Request #/Location	Bulk Earthworks		
Easting	0505656		
Northing	7043146		
Elevation (m)	R.L 15.46		
Soil Description	Clayey Sand		
Test Depth (mm)	150		
Sieve used to determine oversize (mm)	19.0		
Percentage of Wet Oversize (%)	0		
Field Wet Density (FWD) t/m ³	2.06		
Field Dry Density (FDD) t/m ³	**		
Peak Converted Wet Density t/m ³	2.07		
Adjusted Peak Converted Wet Density t/m ³	**		
Moisture Variation (Wv) %	0.0		
Adjusted Moisture Variation %	**		
Hilf Density Ratio (%)	99.5		
Compaction Method	Standard		
Report Remarks	**		

Moisture Variation Note:

Positive values = test is dry of OMC

Negative values = test is wet of OMC

Material Test Report



Geotechnics | Environment | Groundwater

Douglas Partners Pty Ltd

Sunshine Coast Laboratory

1/28 Kessling Avenue Kunda Park QLD 4556

Phone: (07) 5351 0400

Fax: (07) 5351 0499

Email: martin.cook@douglaspartners.com.au

Report Number: 204982.00-23
Issue Number: 1
Date Issued: 12/08/2021
Client: Shadforth Civil Pty Ltd
 99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19 & 20 Bulk Earthworks, Harmony Estate QLD
Work Request: 13907
Date Sampled: 02/08/2021
Dates Tested: 02/08/2021 - 11/08/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook
 Assistant Laboratory Manager
 Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1			
Sample Number	SS-13907A		
Date Tested	02/08/2021		
Time Tested	13:40		
Test Request #/Location	Bulk Earthworks		
Easting	0505637		
Northing	7043167		
Elevation (m)	R.L 15.1		
Soil Description	Clayey Sand		
Test Depth (mm)	150		
Sieve used to determine oversize (mm)	19.0		
Percentage of Wet Oversize (%)	0		
Field Wet Density (FWD) t/m ³	1.91		
Field Dry Density (FDD) t/m ³	**		
Peak Converted Wet Density t/m ³	1.96		
Adjusted Peak Converted Wet Density t/m ³	**		
Moisture Variation (Wv) %	4.5		
Adjusted Moisture Variation %	**		
Hilf Density Ratio (%)	97.5		
Compaction Method	Standard		
Report Remarks	**		

Moisture Variation Note:
 Positive values = test is dry of OMC
 Negative values = test is wet of OMC

Material Test Report

Report Number: 204982.00-24
Issue Number: 1
Date Issued: 16/08/2021
Client: Shadforth Civil Pty Ltd
 99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19 & 20 Bulk Earthworks, Harmony Estate QLD
Work Request: 13929
Date Sampled: 03/08/2021
Dates Tested: 03/08/2021 - 12/08/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook
 Assistant Laboratory Manager
 Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1			
Sample Number	SS-13929A		
Date Tested	03/08/2021		
Time Tested	14:00		
Test Request #/Location	Bulk Earthworks		
Easting	0505618		
Northing	7043161		
Elevation (m)	R.L 15.2		
Soil Description	Clayey Sand		
Test Depth (mm)	150		
Sieve used to determine oversize (mm)	19.0		
Percentage of Wet Oversize (%)	0		
Field Wet Density (FWD) t/m ³	1.98		
Field Dry Density (FDD) t/m ³	**		
Peak Converted Wet Density t/m ³	1.95		
Adjusted Peak Converted Wet Density t/m ³	**		
Moisture Variation (Wv) %	-2.5		
Adjusted Moisture Variation %	**		
Hilf Density Ratio (%)	101.0		
Compaction Method	Standard		
Report Remarks	**		

Moisture Variation Note:

Positive values = test is dry of OMC

Negative values = test is wet of OMC

Material Test Report

Report Number: 204982.00-25
Issue Number: 1
Date Issued: 18/08/2021
Client: Shadforth Civil Pty Ltd
 99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19 & 20 Bulk Earthworks, Harmony Estate QLD
Work Request: 13998
Date Sampled: 05/08/2021
Dates Tested: 05/08/2021 - 17/08/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook

Assistant Laboratory Manager

Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1			
Sample Number	SS-13998A		
Date Tested	04/08/2021		
Time Tested	11:06		
Test Request #/Location	Bulk Earthworks		
Easting	0506202		
Northing	7043039		
Elevation (m)	R.L 11.4		
Soil Description	Clayey Sand		
Test Depth (mm)	150		
Sieve used to determine oversize (mm)	19.0		
Percentage of Wet Oversize (%)	0		
Field Wet Density (FWD) t/m ³	2.10		
Field Dry Density (FDD) t/m ³	**		
Peak Converted Wet Density t/m ³	2.04		
Adjusted Peak Converted Wet Density t/m ³	**		
Moisture Variation (Wv) %	2.0		
Adjusted Moisture Variation %	**		
Hilf Density Ratio (%)	102.5		
Compaction Method	Standard		
Report Remarks	**		

Moisture Variation Note:

Positive values = test is dry of OMC

Negative values = test is wet of OMC

Material Test Report

Report Number: 204982.00-26
Issue Number: 1
Date Issued: 19/08/2021
Client: Shadforth Civil Pty Ltd
 99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19 & 20 Bulk Earthworks, Harmony Estate QLD
Work Request: 14007
Date Sampled: 06/08/2021
Dates Tested: 06/08/2021 - 18/08/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Onsite

Douglas Partners Pty Ltd
 Sunshine Coast Laboratory
 1/28 Kessling Avenue Kunda Park QLD 4556
 Phone: (07) 5351 0400
 Fax: (07) 5351 0499
 Email: martin.cook@douglaspartners.com.au



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook
 Assistant Laboratory Manager
 Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1				
Sample Number	SS-14007A	SS-14007B	SS-14007C	SS-14007D
Date Tested	06/08/2021	06/08/2021	06/08/2021	06/08/2021
Time Tested	12:44	12:52	13:00	13:06
Test Request #/Location	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks
Easting	0505822	0505795	0505776	0505776
Northing	7043075	7043082	7043084	7043106
Elevation (m)	R.L 14.8	R.L 14.8	R.L 14.9	R.L 14.7
Soil Description	Clay	Clay	Clay	Clay
Test Depth (mm)	150	150	150	150
Sieve used to determine oversize (mm)	19.0	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0	0
Field Wet Density (FWD) t/m ³	1.94	1.97	1.98	1.98
Field Dry Density (FDD) t/m ³	**	**	**	**
Peak Converted Wet Density t/m ³	1.99	2.09	2.08	2.08
Adjusted Peak Converted Wet Density t/m ³	**	**	**	**
Moisture Variation (Wv) %	-2.5	-0.5	-0.5	-0.5
Adjusted Moisture Variation %	**	**	**	**
Hilf Density Ratio (%)	97.5	94.0	95.5	95.0
Compaction Method	Standard	Standard	Standard	Standard
Report Remarks	**	**	**	**

Moisture Variation Note:

Positive values = test is dry of OMC
 Negative values = test is wet of OMC

Material Test Report

Report Number: 204982.00-27
Issue Number: 1
Date Issued: 30/08/2021
Client: Shadforth Civil Pty Ltd
 99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19 & 20 Bulk Earthworks, Harmony Estate QLD
Work Request: 14059
Date Sampled: 11/08/2021
Dates Tested: 11/08/2021 - 20/08/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Onsite

Douglas Partners Pty Ltd
 Sunshine Coast Laboratory
 1/28 Kessling Avenue Kunda Park QLD 4556
 Phone: (07) 5351 0400
 Fax: (07) 5351 0499
 Email: martin.cook@douglaspartners.com.au



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook
 Assistant Laboratory Manager
 Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1				
Sample Number	SS-14059A	SS-14059B	SS-14059C	SS-14059D
Date Tested	11/08/2021	11/08/2021	11/08/2021	11/08/2021
Time Tested	13:06	13:12	13:17	13:24
Test Request #/Location	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks
Easting	0505620	0505633	0505639	0505663
Northing	7043145	7043146	7043146	7043141
Elevation (m)	R.L 14.7	R.L 14.5	R.L 14.4	R.L 14.6
Soil Description	Clayey Sand	Clayey Sand	Clayey Sand	Clayey Sand
Test Depth (mm)	150	150	150	150
Sieve used to determine oversize (mm)	19.0	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0	0
Field Wet Density (FWD) t/m ³	2.07	2.06	2.07	2.04
Field Dry Density (FDD) t/m ³	**	**	**	**
Peak Converted Wet Density t/m ³	2.18	2.14	2.14	2.14
Adjusted Peak Converted Wet Density t/m ³	**	**	**	**
Moisture Variation (Wv) %	-0.5	-0.5	-0.5	-0.5
Adjusted Moisture Variation %	**	**	**	**
Hilf Density Ratio (%)	95.0	96.0	96.5	95.0
Compaction Method	Standard	Standard	Standard	Standard
Report Remarks	**	**	**	**

Moisture Variation Note:

Positive values = test is dry of OMC
 Negative values = test is wet of OMC

Material Test Report

Report Number: 204982.00-28
Issue Number: 1
Date Issued: 01/09/2021
Client: Shadforth Civil Pty Ltd
 99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19 & 20 Bulk Earthworks, Harmony Estate QLD
Work Request: 14119
Date Sampled: 16/08/2021
Dates Tested: 16/08/2021 - 23/08/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook

Assistant Laboratory Manager

Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1			
Sample Number	SS-14119A	SS-14119B	SS-14119C
Date Tested	16/08/2021	16/08/2021	16/08/2021
Time Tested	13:12	13:18	13:27
Test Request #/Location	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks
Easting	0505928	0505927	050910
Northing	7043224	7043216	7043114
Elevation (m)	R.L 14.2	R.L 14.1	R.L 14.1
Soil Description	Clayey Sand	Clayey Sand	Clayey Sand
Test Depth (mm)	150	150	150
Sieve used to determine oversize (mm)	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0
Field Wet Density (FWD) t/m ³	2.12	2.13	2.14
Field Dry Density (FDD) t/m ³	**	**	**
Peak Converted Wet Density t/m ³	2.15	2.12	2.16
Adjusted Peak Converted Wet Density t/m ³	**	**	**
Moisture Variation (Wv) %	-1.0	-0.5	-0.5
Adjusted Moisture Variation %	**	**	**
Hilf Density Ratio (%)	98.5	100.5	99.0
Compaction Method	Standard	Standard	Standard
Report Remarks	**	**	**

Moisture Variation Note:

Positive values = test is dry of OMC

Negative values = test is wet of OMC

Material Test Report

Report Number: 204982.00-29
Issue Number: 1
Date Issued: 06/09/2021
Client: Shadforth Civil Pty Ltd
 99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19 & 20 Bulk Earthworks, Harmony Estate QLD
Work Request: 14162
Date Sampled: 18/08/2021
Dates Tested: 18/08/2021 - 26/08/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook
 Assistant Laboratory Manager
 Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1				
Sample Number	SS-14162A	SS-14162B	SS-14162C	SS-14162D
Date Tested	18/08/2021	18/08/2021	18/08/2021	18/08/2021
Time Tested	10:40	10:46	10:52	10:58
Test Request #/Location	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks
Easting	0505698	0505709	0505711	0505694
Northing	7043093	7043090	7043077	7043074
Elevation (m)	R.L 14.1	R.L 14.1	R.L 14.1	R.L 14.8
Soil Description	Clayey Sand	Clayey Sand	Clayey Sand	Clayey Sand
Test Depth (mm)	150	150	150	150
Sieve used to determine oversize (mm)	19.0	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0	0
Field Wet Density (FWD) t/m ³	2.04	2.07	2.06	1.92
Field Dry Density (FDD) t/m ³	**	**	**	**
Peak Converted Wet Density t/m ³	2.14	2.17	2.16	2.01
Adjusted Peak Converted Wet Density t/m ³	**	**	**	**
Moisture Variation (Wv) %	-2.5	-2.5	-2.5	0.0
Adjusted Moisture Variation %	**	**	**	**
Hilf Density Ratio (%)	95.5	95.5	95.5	95.5
Compaction Method	Standard	Standard	Standard	Standard
Report Remarks	**	**	**	**

Moisture Variation Note:

Positive values = test is dry of OMC

Negative values = test is wet of OMC

Material Test Report



Geotechnics | Environment | Groundwater

Douglas Partners Pty Ltd

Sunshine Coast Laboratory

1/28 Kessling Avenue Kunda Park QLD 4556

Phone: (07) 5351 0400

Fax: (07) 5351 0499

Email: martin.cook@douglaspartners.com.au

Report Number: 204982.00-30
Issue Number: 1
Date Issued: 01/09/2021
Client: Shadforth Civil Pty Ltd
 99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19 & 20 Bulk Earthworks, Harmony Estate QLD
Work Request: 14192
Date Sampled: 19/08/2021
Dates Tested: 19/08/2021 - 30/08/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook

Assistant Laboratory Manager

Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1			
Sample Number	SS-14192A	SS-14192B	
Date Tested	19/08/2021	19/08/2021	
Time Tested	13:05	13:12	
Test Request #/Location	Bulk Earthworks	Bulk Earthworks	
Easting	0505986	0505985	
Northing	7043114	7043150	
Elevation (m)	R.L 13.1	R.L 13.2	
Soil Description	Clayey Sand	Clayey Sand	
Test Depth (mm)	150	150	
Sieve used to determine oversize (mm)	19.0	19.0	
Percentage of Wet Oversize (%)	0	0	
Field Wet Density (FWD) t/m ³	1.98	2.03	
Field Dry Density (FDD) t/m ³	**	**	
Peak Converted Wet Density t/m ³	1.95	1.95	
Adjusted Peak Converted Wet Density t/m ³	**	**	
Moisture Variation (Wv) %	1.5	2.5	
Adjusted Moisture Variation %	**	**	
Hilf Density Ratio (%)	101.5	104.0	
Compaction Method	Standard	Standard	
Report Remarks	**	**	

Moisture Variation Note:

Positive values = test is dry of OMC

Negative values = test is wet of OMC

Material Test Report

Report Number: 204982.00-31
Issue Number: 1
Date Issued: 06/09/2021
Client: Shadforth Civil Pty Ltd
 99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19 & 20 Bulk Earthworks, Harmony Estate QLD
Work Request: 14227
Date Sampled: 20/08/2021
Dates Tested: 20/08/2021 - 01/09/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

 Approved Signatory: Martin Cook
 Assistant Laboratory Manager

Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1				
Sample Number	SS-14227A	SS-14227B	SS-14227C	SS-14227D
Date Tested	20/08/2021	20/08/2021	20/08/2021	20/08/2021
Time Tested	12:52	13:01	13:06	13:12
Test Request #/Location	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks
Easting	0506076	0506098	0506012	0505982
Northing	7043110	7043105	7043086	7043085
Elevation (m)	R.L 15.1	R.L 15.1	R.L 14.8	R.L 14.8
Soil Description	Clayey Sand	Clayey Sand	Clayey Sand	Clayey Sand
Test Depth (mm)	150	150	150	150
Sieve used to determine oversize (mm)	19.0	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0	0
Field Wet Density (FWD) t/m ³	2.10	2.10	2.08	2.10
Field Dry Density (FDD) t/m ³	**	**	**	**
Peak Converted Wet Density t/m ³	2.14	2.18	2.18	2.20
Adjusted Peak Converted Wet Density t/m ³	**	**	**	**
Moisture Variation (Wv) %	-1.0	-0.5	-0.5	-2.5
Adjusted Moisture Variation %	**	**	**	**
Hilf Density Ratio (%)	98.0	96.0	95.5	95.5
Compaction Method	Standard	Standard	Standard	Standard
Report Remarks	**	**	**	**

Moisture Variation Note:

Positive values = test is dry of OMC

Negative values = test is wet of OMC

Material Test Report

Report Number: 204982.00-32
Issue Number: 1
Date Issued: 06/09/2021
Client: Shadforth Civil Pty Ltd
 99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19 & 20 Bulk Earthworks, Harmony Estate QLD
Work Request: 14288
Date Sampled: 24/08/2021
Dates Tested: 24/08/2021 - 01/09/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook

Assistant Laboratory Manager

Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1					
Sample Number	SS-14288A	SS-14288B	SS-14288C	SS-14288D	SS-14288E
Date Tested	24/08/2021	24/08/2021	24/08/2021	24/08/2021	24/08/2021
Time Tested	07:33	**	**	**	**
Test Request #/Location	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks
Easting	0505598	0505598	0505624	0505622	0505689
Northing	7043108	7043107	7043103	7043103	7043093
Elevation (m)	R.L 15.7	R.L 15.4	R.L 15.7	R.L 15.4	R.L 15.6
Soil Description	Clayey Sand	Clayey Sand	Clayey Sand	Clayey Sand	Clayey Sand
Test Depth (mm)	150	150	150	150	150
Sieve used to determine oversize (mm)	19.0	19.0	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0	0	0
Field Wet Density (FWD) t/m ³	2.11	2.04	2.07	2.04	2.04
Field Dry Density (FDD) t/m ³	**	**	**	**	**
Peak Converted Wet Density t/m ³	2.20	2.15	2.15	2.15	2.13
Adjusted Peak Converted Wet Density t/m ³	**	**	**	**	**
Moisture Variation (Wv) %	-3.0	1.0	0.5	0.5	0.5
Adjusted Moisture Variation %	**	**	**	**	**
Hilf Density Ratio (%)	96.0	95.5	96.5	95.0	96.0
Compaction Method	Standard	Standard	Standard	Standard	Standard
Report Remarks	**	**	**	**	**

Moisture Variation Note:

Positive values = test is dry of OMC

Negative values = test is wet of OMC

Material Test Report



Report Number: 204982.00-32
Issue Number: 1
Date Issued: 06/09/2021
Client: Shadforth Civil Pty Ltd
 99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19 & 20 Bulk Earthworks, Harmony Estate QLD
Work Request: 14288
Date Sampled: 24/08/2021
Dates Tested: 24/08/2021 - 01/09/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Onsite

Douglas Partners Pty Ltd
 Sunshine Coast Laboratory
 1/28 Kessling Avenue Kunda Park QLD 4556
 Phone: (07) 5351 0400
 Fax: (07) 5351 0499
 Email: martin.cook@douglaspartners.com.au



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook
 Assistant Laboratory Manager
 Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1					
Sample Number	SS-14288F	SS-14288G	SS-14288H	SS-14288I	SS-14288J
Date Tested	24/08/2021	24/08/2021	24/08/2021	24/08/2021	24/08/2021
Time Tested	**	**	**	**	**
Test Request #/Location	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks
Easting	0505687	0505716	0505716	0505920	0505923
Northing	7043093	7043086	7043087	7043187	7043207
Elevation (m)	R.L 15.3	R.L 15.6	R.L 15.3	R.L 15.0	R.L 15.0
Soil Description	Clayey Sand	Clayey Sand	Clayey Sand	Clayey Sand	Clayey Sand
Test Depth (mm)	150	150	150	150	150
Sieve used to determine oversize (mm)	19.0	19.0	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0	0	0
Field Wet Density (FWD) t/m ³	2.07	2.07	2.01	2.01	2.01
Field Dry Density (FDD) t/m ³	**	**	**	**	**
Peak Converted Wet Density t/m ³	2.17	2.18	2.19	2.18	2.18
Adjusted Peak Converted Wet Density t/m ³	**	**	**	**	**
Moisture Variation (Wv) %	0.0	0.0	-1.0	-0.5	0.0
Adjusted Moisture Variation %	**	**	**	**	**
Hilf Density Ratio (%)	95.5	95.5	92.0	92.5	92.5
Compaction Method	Standard	Standard	Standard	Standard	Standard
Report Remarks	**	**	**	**	**

Moisture Variation Note:

Positive values = test is dry of OMC
 Negative values = test is wet of OMC

Material Test Report

Report Number: 204982.00-33
Issue Number: 1
Date Issued: 06/09/2021
Client: Shadforth Civil Pty Ltd
 99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19 & 20 Bulk Earthworks, Harmony Estate QLD
Work Request: 14315
Date Sampled: 25/08/2021
Dates Tested: 25/08/2021 - 02/09/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook

Assistant Laboratory Manager

Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1				
Sample Number	SS-14315A	SS-14315B	SS-14315C	SS-14315D
Date Tested	25/08/2021	25/08/2021	25/08/2021	25/08/2021
Time Tested	07:48	07:54	07:59	08:07
Test Request #/Location	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks
Easting	0505685	0505709	0505784	0505784
Northing	7043085	7043078	7043072	7043072
Elevation (m)	R.L 14.7	R.L 14.6	R.L 14.5	R.L 14.7
Soil Description	Clayey Sand	Clayey Sand	Clayey Sand	Clayey Sand
Test Depth (mm)	150	150	150	150
Sieve used to determine oversize (mm)	19.0	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0	0
Field Wet Density (FWD) t/m ³	2.00	2.02	1.97	1.97
Field Dry Density (FDD) t/m ³	**	**	**	**
Peak Converted Wet Density t/m ³	2.09	2.11	2.05	2.06
Adjusted Peak Converted Wet Density t/m ³	**	**	**	**
Moisture Variation (Wv) %	1.5	2.0	2.0	2.0
Adjusted Moisture Variation %	**	**	**	**
Hilf Density Ratio (%)	95.5	95.5	96.0	95.5
Compaction Method	Standard	Standard	Standard	Standard
Report Remarks	**	**	**	**

Moisture Variation Note:

Positive values = test is dry of OMC

Negative values = test is wet of OMC

Material Test Report



Geotechnics | Environment | Groundwater

Douglas Partners Pty Ltd

Sunshine Coast Laboratory

1/28 Kessling Avenue Kunda Park QLD 4556

Phone: (07) 5351 0400

Fax: (07) 5351 0499

Email: martin.cook@douglaspartners.com.au

Report Number: 204982.00-33
Issue Number: 1
Date Issued: 06/09/2021
Client: Shadforth Civil Pty Ltd
 99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19 & 20 Bulk Earthworks, Harmony Estate QLD
Work Request: 14315
Date Sampled: 25/08/2021
Dates Tested: 25/08/2021 - 02/09/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook

Assistant Laboratory Manager

Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1				
Sample Number	SS-14315E	SS-14315F	SS-14315G	SS-14315H
Date Tested	25/08/2021	25/08/2021	25/08/2021	25/08/2021
Time Tested	08:15	13:10	13:16	13:22
Test Request #/Location	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks
Easting	0506094	0506092	0506087	0506102
Northing	7043084	7043100	7043107	7043103
Elevation (m)	R.L 14.8	R.L 14.8	R.L 14.8	R.L 14.8
Soil Description	Clayey Sand	Clayey Sand	Clayey Sand	Clayey Sand
Test Depth (mm)	150	150	150	150
Sieve used to determine oversize (mm)	19.0	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0	0
Field Wet Density (FWD) t/m ³	1.99	2.04	2.02	2.03
Field Dry Density (FDD) t/m ³	**	**	**	**
Peak Converted Wet Density t/m ³	2.06	2.12	2.11	2.11
Adjusted Peak Converted Wet Density t/m ³	**	**	**	**
Moisture Variation (Wv) %	2.0	2.0	1.5	2.5
Adjusted Moisture Variation %	**	**	**	**
Hilf Density Ratio (%)	96.5	96.5	95.5	96.0
Compaction Method	Standard	Standard	Standard	Standard
Report Remarks	**	**	**	**

Moisture Variation Note:

Positive values = test is dry of OMC

Negative values = test is wet of OMC

Material Test Report

Report Number: 204982.00-34
Issue Number: 1
Date Issued: 06/09/2021
Client: Shadforth Civil Pty Ltd
99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19 & 20 Bulk Earthworks, Harmony Estate QLD
Work Request: 14339
Date Sampled: 26/08/2021
Dates Tested: 26/08/2021 - 03/09/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook
Assistant Laboratory Manager
Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1			
Sample Number	SS-14339A	SS-14339B	
Date Tested	26/08/2021	26/08/2021	
Time Tested	13:05	13:12	
Test Request #/Location	Bulk Earthworks	Bulk Earthworks	
Easting	0506134	0506149	
Northing	7043096	7043113	
Elevation (m)	R.L 12.7	R.L 12.4	
Soil Description	Sandy Clay	Sandy Clay	
Test Depth (mm)	150	150	
Sieve used to determine oversize (mm)	19.0	19.0	
Percentage of Wet Oversize (%)	0	0	
Field Wet Density (FWD) t/m ³	2.12	2.06	
Field Dry Density (FDD) t/m ³	**	**	
Peak Converted Wet Density t/m ³	2.16	2.14	
Adjusted Peak Converted Wet Density t/m ³	**	**	
Moisture Variation (Wv) %	-2.5	-1.0	
Adjusted Moisture Variation %	**	**	
Hilf Density Ratio (%)	98.0	96.5	
Compaction Method	Standard	Standard	
Report Remarks	**	**	

Moisture Variation Note:

Positive values = test is dry of OMC

Negative values = test is wet of OMC

Material Test Report

Report Number: 204982.00-35
Issue Number: 1
Date Issued: 07/09/2021
Client: Shadforth Civil Pty Ltd
 99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19 & 20 Bulk Earthworks, Harmony Estate QLD
Work Request: 14370
Date Sampled: 27/08/2021
Dates Tested: 27/08/2021 - 02/09/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Onsite

Douglas Partners Pty Ltd
 Sunshine Coast Laboratory
 1/28 Kessling Avenue Kunda Park QLD 4556
 Phone: (07) 5351 0400
 Fax: (07) 5351 0499
 Email: martin.cook@douglaspartners.com.au



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook
 Assistant Laboratory Manager
 Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1				
Sample Number	SS-14370A	SS-14370B	SS-14370C	SS-14370D
Date Tested	27/08/2021	27/08/2021	27/08/2021	27/08/2021
Time Tested	07:38	07:45	07:52	08:00
Test Request #/Location	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks
Easting	0506058	0506058	0506087	0506087
Northing	7043099	7043099	7043086	7043086
Elevation (m)	R.L 13.7	R.L 13.7	R.L 13.4	R.L 13.4
Soil Description	Clayey Sand	Clayey Sand	Clayey Sand	Clayey Sand
Test Depth (mm)	150	150	150	150
Sieve used to determine oversize (mm)	19.0	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0	0
Field Wet Density (FWD) t/m ³	2.09	2.07	2.08	2.07
Field Dry Density (FDD) t/m ³	**	**	**	**
Peak Converted Wet Density t/m ³	2.14	2.06	2.10	2.11
Adjusted Peak Converted Wet Density t/m ³	**	**	**	**
Moisture Variation (Wv) %	0.0	3.0	2.0	-0.5
Adjusted Moisture Variation %	**	**	**	**
Hilf Density Ratio (%)	98.0	100.5	99.0	98.0
Compaction Method	Standard	Standard	Standard	Standard
Report Remarks	**	**	**	**

Moisture Variation Note:

Positive values = test is dry of OMC
 Negative values = test is wet of OMC

Material Test Report

Report Number: 204982.00-36
Issue Number: 1
Date Issued: 20/09/2021
Client: Shadforth Civil Pty Ltd
 99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19 & 20 Bulk Earthworks, Harmony Estate QLD
Work Request: 14448
Date Sampled: 31/08/2021
Dates Tested: 31/08/2021 - 10/09/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook
 Assistant Laboratory Manager
 Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1						
Sample Number	SS-14448A	SS-14448B	SS-14448C	SS-14448D	SS-14448E	SS-14448F
Date Tested	31/08/2021	31/08/2021	31/08/2021	31/08/2021	31/08/2021	31/08/2021
Time Tested	07:48	07:51	07:59	08:05	08:11	08:17
Test Request #/Location	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks
Easting	0506140	0506140	0506156	0506156	0506156	0506156
Northing	7043204	7043204	7043218	7043218	7043243	7043243
Elevation (m)	R.L 12.8	R.L 13.1	R.L 12.8	R.L 13.1	R.L 12.8	R.L 13.1
Soil Description	Sandy Clay	Sandy Clay	Sandy Clay	Sandy Clay	Sandy Clay	Sandy Clay
Test Depth (mm)	150	150	150	150	150	150
Sieve used to determine oversize (mm)	19.0	19.0	19.0	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0	0	0	0
Field Wet Density (FWD) t/m ³	2.01	2.05	2.04	2.03	2.01	2.02
Field Dry Density (FDD) t/m ³	**	**	**	**	**	**
Peak Converted Wet Density t/m ³	2.05	2.02	2.09	2.07	2.11	2.10
Adjusted Peak Converted Wet Density t/m ³	**	**	**	**	**	**
Moisture Variation (Wv) %	-0.5	-1.0	1.5	1.5	-0.5	-0.5
Adjusted Moisture Variation %	**	**	**	**	**	**
Hilf Density Ratio (%)	98.0	101.5	97.5	98.0	95.5	96.0
Compaction Method	Standard	Standard	Standard	Standard	Standard	Standard
Report Remarks	**	**	**	**	**	**

Moisture Variation Note:

Positive values = test is dry of OMC

Negative values = test is wet of OMC

Material Test Report

Report Number: 204982.00-37
Issue Number: 1
Date Issued: 20/09/2021
Client: Shadforth Civil Pty Ltd
 99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19 & 20 Bulk Earthworks, Harmony Estate QLD
Work Request: 14545
Date Sampled: 02/09/2021
Dates Tested: 02/09/2021 - 11/09/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Onsite

Douglas Partners Pty Ltd
 Sunshine Coast Laboratory
 1/28 Kessling Avenue Kunda Park QLD 4556
 Phone: (07) 5351 0400
 Fax: (07) 5351 0499
 Email: martin.cook@douglaspartners.com.au



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook
 Assistant Laboratory Manager
 Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1						
Sample Number	SS-14545A	SS-14545B	SS-14545C	SS-14545D	SS-14545E	SS-14545F
Date Tested	02/09/2021	02/09/2021	02/09/2021	02/09/2021	02/09/2021	02/09/2021
Time Tested	07:39	07:45	07:49	07:55	08:02	08:07
Test Request #/Location	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks
Easting	0505993	0505993	0505975	0505975	0505981	0505981
Northing	7043210	7043210	7043211	7043211	7043193	7043193
Elevation (m)	R.L 13.4	R.L 13.7	R.L 13.4	R.L 13.7	R.L 13.4	R.L 13.7
Soil Description	Clayey Sand	Clayey Sand	Clayey Sand	Clayey Sand	Clayey Sand	Clayey Sand
Test Depth (mm)	150	150	150	150	150	150
Sieve used to determine oversize (mm)	19.0	19.0	19.0	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0	0	0	0
Field Wet Density (FWD) t/m ³	2.00	2.01	2.00	2.02	1.97	2.02
Field Dry Density (FDD) t/m ³	**	**	**	**	**	**
Peak Converted Wet Density t/m ³	2.03	2.04	2.00	2.06	2.05	2.04
Adjusted Peak Converted Wet Density t/m ³	**	**	**	**	**	**
Moisture Variation (Wv) %	5.0	5.0	5.0	2.0	5.0	2.0
Adjusted Moisture Variation %	**	**	**	**	**	**
Hilf Density Ratio (%)	98.5	98.5	100.0	98.0	96.0	99.0
Compaction Method	Standard	Standard	Standard	Standard	Standard	Standard
Report Remarks	**	**	**	**	**	**

Moisture Variation Note:

Positive values = test is dry of OMC
 Negative values = test is wet of OMC

Material Test Report

Report Number: 204982.00-38
Issue Number: 1
Date Issued: 23/09/2021
Client: Shadforth Civil Pty Ltd
 99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19 & 20 Bulk Earthworks, Harmony Estate QLD
Work Request: 14624
Date Sampled: 06/09/2021
Dates Tested: 06/09/2021 - 17/09/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook

Assistant Laboratory Manager

Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1						
Sample Number	SS-14624A	SS-14624B	SS-14624C	SS-14624D	SS-14624E	SS-14624F
Date Tested	06/09/2021	06/09/2021	06/09/2021	06/09/2021	06/09/2021	06/09/2021
Time Tested	**	**	**	**	**	**
Test Request #/Location	Buk Earthworks	Buk Earthworks	Buk Earthworks	Buk Earthworks	Buk Earthworks	Buk Earthworks
Easting	0506133	0506042	0506099	0506095	0506018	0505999
Northing	7043274	7043283	7043279	7043292	7043305	7043300
Elevation (m)	R.L 14.2	R.L 14.2	R.L 14.1	R.L 14.1	R.L 14.2	R.L 14.2
Soil Description	Sandy Clay	Sandy Clay	Sandy Clay	Sandy Clay	Sandy Clay	Sandy Clay
Test Depth (mm)	150	150	150	150	150	150
Sieve used to determine oversize (mm)	19.0	19.0	19.0	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0	0	0	0
Field Wet Density (FWD) t/m ³	2.04	2.06	2.06	2.08	2.06	2.08
Field Dry Density (FDD) t/m ³	**	**	**	**	**	**
Peak Converted Wet Density t/m ³	2.11	2.11	2.13	2.11	2.11	2.10
Adjusted Peak Converted Wet Density t/m ³	**	**	**	**	**	**
Moisture Variation (Wv) %	-0.5	0.0	-0.5	0.0	-0.5	0.0
Adjusted Moisture Variation %	**	**	**	**	**	**
Hilf Density Ratio (%)	96.5	97.5	96.5	99.0	97.5	99.0
Compaction Method	Standard	Standard	Standard	Standard	Standard	Standard
Report Remarks	**	**	**	**	**	**

Moisture Variation Note:

Positive values = test is dry of OMC

Negative values = test is wet of OMC

Material Test Report

Report Number: 204982.00-39
Issue Number: 1
Date Issued: 23/09/2021
Client: Shadforth Civil Pty Ltd
 99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19 & 20 Bulk Earthworks, Harmony Estate QLD
Work Request: 14677
Date Sampled: 08/09/2021
Dates Tested: 08/09/2021 - 17/09/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

 Approved Signatory: Martin Cook
 Assistant Laboratory Manager

Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1				
Sample Number	SS-14677A	SS-14677B	SS-14677C	SS-14677D
Date Tested	07/09/2021	07/09/2021	07/09/2021	07/09/2021
Time Tested	13:41	13:45	13:52	13:59
Test Request #/Location	Buk Earthworks	Buk Earthworks	Buk Earthworks	Buk Earthworks
Easting	0506164	0506155	0506137	0506113
Northing	7043328	7043328	7043315	7043314
Elevation (m)	R.L 13.1	R.L 13.1	R.L 13.1	R.L 13.1
Soil Description	Sandy Clay	Sandy Clay	Sandy Clay	Sandy Clay
Test Depth (mm)	150	150	150	150
Sieve used to determine oversize (mm)	19.0	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0	0
Field Wet Density (FWD) t/m ³	2.13	2.11	2.09	2.10
Field Dry Density (FDD) t/m ³	**	**	**	**
Peak Converted Wet Density t/m ³	2.12	2.13	2.09	2.13
Adjusted Peak Converted Wet Density t/m ³	**	**	**	**
Moisture Variation (Wv) %	0.0	0.0	0.5	0.0
Adjusted Moisture Variation %	**	**	**	**
Hilf Density Ratio (%)	100.5	99.5	99.5	98.5
Compaction Method	Standard	Standard	Standard	Standard
Report Remarks	**	**	**	**

Moisture Variation Note:

Positive values = test is dry of OMC

Negative values = test is wet of OMC

Material Test Report

Report Number: 204982.00-40
Issue Number: 1
Date Issued: 23/09/2021
Client: Shadforth Civil Pty Ltd
 99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19 & 20 Bulk Earthworks, Harmony Estate QLD
Work Request: 14769
Date Sampled: 09/09/2021
Dates Tested: 09/09/2021 - 22/09/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook

Assistant Laboratory Manager

Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1				
Sample Number	SS-14769A	SS-14769B	SS-14769C	SS-14769D
Date Tested	09/09/2021	09/09/2021	09/09/2021	09/09/2021
Time Tested	13:05	13:10	13:17	13:23
Test Request #/Location	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks
Easting	0506105	05056077	0506079	0506077
Northing	7043311	7043304	7043258	7043233
Elevation (m)	R.L 13.6	R.L 13.6	R.L 13.6	R.L 13.6
Soil Description	Sandy Clay	Sandy Clay	Sandy Clay	Sandy Clay
Test Depth (mm)	150	150	150	150
Sieve used to determine oversize (mm)	19.0	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0	0
Field Wet Density (FWD) t/m ³	2.15	2.08	2.09	2.08
Field Dry Density (FDD) t/m ³	**	**	**	**
Peak Converted Wet Density t/m ³	2.12	2.06	2.10	2.07
Adjusted Peak Converted Wet Density t/m ³	**	**	**	**
Moisture Variation (Wv) %	0.0	2.5	2.0	2.5
Adjusted Moisture Variation %	**	**	**	**
Hilf Density Ratio (%)	101.0	101.0	99.5	100.0
Compaction Method	Standard	Standard	Standard	Standard
Report Remarks	**	**	**	**

Moisture Variation Note:

Positive values = test is dry of OMC

Negative values = test is wet of OMC

Material Test Report

Report Number: 204982.00-41
Issue Number: 1
Date Issued: 01/10/2021
Client: Shadforth Civil Pty Ltd
 99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19 & 20 Bulk Earthworks, Harmony Estate QLD
Work Request: 14865
Date Sampled: 13/09/2021
Dates Tested: 13/09/2021 - 25/09/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook
 Assistant Laboratory Manager
 Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1					
Sample Number	SS-14865A	SS-14865B	SS-14865C	SS-14865D	SS-14865E
Date Tested	13/09/2021	13/09/2021	13/09/2021	13/09/2021	13/09/2021
Time Tested	07:51	07:58	08:05	08:11	08:18
Test Request #/Location	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks
Easting	0506106	0506110	0506090	0506080	0506061
Northing	7043121	7043106	7043094	7043094	7043098
Elevation (m)	R.L 13.4	R.L 13.4	R.L 13.3	R.L 13.3	R.L 13.3
Soil Description	Clayey Sand	Clayey Sand	Clayey Sand	Clayey Sand	Clayey Sand
Test Depth (mm)	150	150	150	150	150
Sieve used to determine oversize (mm)	19.0	19.0	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0	0	0
Field Wet Density (FWD) t/m ³	2.08	2.07	2.08	2.08	2.07
Field Dry Density (FDD) t/m ³	**	**	**	**	**
Peak Converted Wet Density t/m ³	2.09	2.07	2.10	2.12	2.10
Adjusted Peak Converted Wet Density t/m ³	**	**	**	**	**
Moisture Variation (Wv) %	4.0	3.5	3.5	3.5	3.0
Adjusted Moisture Variation %	**	**	**	**	**
Hilf Density Ratio (%)	99.5	100.0	99.0	98.5	98.5
Compaction Method	Standard	Standard	Standard	Standard	Standard
Report Remarks	**	**	**	**	**

Moisture Variation Note:

Positive values = test is dry of OMC

Negative values = test is wet of OMC

Material Test Report

Report Number: 204982.00-42
Issue Number: 1
Date Issued: 13/10/2021
Client: Shadforth Civil Pty Ltd
 99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19 & 20 Bulk Earthworks, Harmony Estate QLD
Work Request: 15021
Date Sampled: 17/09/2021
Dates Tested: 17/09/2021 - 30/09/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Onsite

Douglas Partners Pty Ltd
 Sunshine Coast Laboratory
 1/28 Kessling Avenue Kunda Park QLD 4556
 Phone: (07) 5351 0400
 Fax: (07) 5351 0499
 Email: martin.cook@douglaspartners.com.au



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook
 Assistant Laboratory Manager
 Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1						
Sample Number	SS-15021A	SS-15021B	SS-15021C	SS-15021D	SS-15021E	SS-15021F
Date Tested	17/09/2021	17/09/2021	17/09/2021	17/09/2021	17/09/2021	17/09/2021
Time Tested	07:26	07:30	07:36	07:42	07:48	07:55
Test Request #/Location	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks
Easting	0506202	0506202	0506198	0506198	0506196	0506196
Northing	7043226	7043226	7043209	7043209	7043199	7043199
Elevation (m)	R.L 10.9	R.L 11.2	R.L 10.9	R.L 11.2	R.L 10.9	R.L 11.2
Soil Description	Clayey Sand	Clayey Sand	Clayey Sand	Clayey Sand	Clayey Sand	Clayey Sand
Test Depth (mm)	150	150	150	150	150	150
Sieve used to determine oversize (mm)	19.0	19.0	19.0	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0	0	0	0
Field Wet Density (FWD) t/m ³	2.12	2.03	2.04	2.04	2.03	2.04
Field Dry Density (FDD) t/m ³	**	**	**	**	**	**
Peak Converted Wet Density t/m ³	2.04	2.03	2.02	2.04	2.01	2.04
Adjusted Peak Converted Wet Density t/m ³	**	**	**	**	**	**
Moisture Variation (Wv) %	2.5	2.5	3.0	4.0	5.0	4.0
Adjusted Moisture Variation %	**	**	**	**	**	**
Hilf Density Ratio (%)	104.0	100.5	101.5	100.0	101.5	100.0
Compaction Method	Standard	Standard	Standard	Standard	Standard	Standard
Report Remarks	**	**	**	**	**	**

Moisture Variation Note:

Positive values = test is dry of OMC
 Negative values = test is wet of OMC

Material Test Report

Report Number: 204982.00-43
Issue Number: 1
Date Issued: 13/10/2021
Client: Shadforth Civil Pty Ltd
 99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19 & 20 Bulk Earthworks, Harmony Estate QLD
Work Request: 15085
Date Sampled: 21/09/2021
Dates Tested: 21/09/2021 - 01/10/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook

Assistant Laboratory Manager

Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1						
Sample Number	SS-15085A	SS-15085B	SS-15085C	SS-15085D	SS-15085E	SS-15085F
Date Tested	21/09/2021	21/09/2021	21/09/2021	21/09/2021	21/09/2021	21/09/2021
Time Tested	11:14	11:23	11:30	11:42	11:48	11:55
Test Request #/Location	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks
Easting	0506092	0506092	0506056	0506056	0506043	0506043
Northing	7043263	7043235	7043189	7043189	7043184	7043184
Elevation (m)	R.L 12.2	R.L 12.4	R.L 12.2	R.L 12.4	R.L 12.4	R.L 12.6
Soil Description	Clayey Sand	Clayey Sand	Clayey Sand	Clayey Sand	Clayey Sand	Clayey Sand
Test Depth (mm)	150	150	150	150	150	150
Sieve used to determine oversize (mm)	19.0	19.0	19.0	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0	0	0	0
Field Wet Density (FWD) t/m ³	2.06	2.06	2.06	2.06	2.06	2.06
Field Dry Density (FDD) t/m ³	**	**	**	**	**	**
Peak Converted Wet Density t/m ³	2.14	2.09	2.09	2.09	2.12	2.11
Adjusted Peak Converted Wet Density t/m ³	**	**	**	**	**	**
Moisture Variation (Wv) %	2.5	3.5	2.5	4.0	2.5	2.0
Adjusted Moisture Variation %	**	**	**	**	**	**
Hilf Density Ratio (%)	96.5	98.5	98.5	99.0	97.5	97.5
Compaction Method	Standard	Standard	Standard	Standard	Standard	Standard
Report Remarks	**	**	**	**	**	**

Moisture Variation Note:

Positive values = test is dry of OMC

Negative values = test is wet of OMC

Material Test Report

Report Number: 204982.00-44
Issue Number: 1
Date Issued: 13/10/2021
Client: Shadforth Civil Pty Ltd
 99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19 & 20 Bulk Earthworks, Harmony Estate QLD
Work Request: 15119
Date Sampled: 22/09/2021
Dates Tested: 22/09/2021 - 08/10/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook
 Assistant Laboratory Manager
 Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1				
Sample Number	SS-15119A	SS-15119B	SS-15119C	SS-15119D
Date Tested	22/09/2021	22/09/2021	22/09/2021	22/09/2021
Time Tested	08:00	08:10	13:00	13:10
Test Request #/Location	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks
Easting	0506107	0506129	0506107	0506107
Northing	7043152	7043145	7043152	7043152
Elevation (m)	R.L 12.2	R.L 12.2	R.L 12.4	R.L 12.4
Soil Description	Clayey Sand	Clayey Sand	Clayey Sand	Clayey Sand
Test Depth (mm)	150	150	150	150
Sieve used to determine oversize (mm)	19.0	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0	0
Field Wet Density (FWD) t/m ³	1.97	1.95	1.94	1.98
Field Dry Density (FDD) t/m ³	**	**	**	**
Peak Converted Wet Density t/m ³	2.10	2.13	2.12	2.11
Adjusted Peak Converted Wet Density t/m ³	**	**	**	**
Moisture Variation (Wv) %	2.5	1.0	2.5	2.5
Adjusted Moisture Variation %	**	**	**	**
Hilf Density Ratio (%)	94.0	91.5	92.0	93.5
Compaction Method	Standard	Standard	Standard	Standard
Report Remarks	**	**	**	**

Moisture Variation Note:

Positive values = test is dry of OMC

Negative values = test is wet of OMC

Material Test Report

Report Number: 204982.00-45
Issue Number: 1
Date Issued: 13/10/2021
Client: Shadforth Civil Pty Ltd
 99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19 & 20 Bulk Earthworks, Harmony Estate QLD
Work Request: 15191
Date Sampled: 24/09/2021
Dates Tested: 24/09/2021 - 09/10/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook
 Assistant Laboratory Manager
 Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1					
Sample Number	SS-15191A	SS-15191B	SS-15191C	SS-15191D	SS-15191E
Date Tested	24/09/2021	24/09/2021	24/09/2021	24/09/2021	24/09/2021
Time Tested	12:15	12:22	12:30	12:35	12:42
Test Request #/Location	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks
Easting	0506196	0506208	0506204	0506193	0506178
Northing	7043137	7043136	7043127	7043127	7043132
Elevation (m)	R.L 11.4	R.L 11.2	R.L 11.4	R.L 11.1	R.L 11.4
Soil Description	Clayey Sand	Clayey Sand	Clayey Sand	Clayey Sand	Clayey Sand
Test Depth (mm)	150	150	150	150	150
Sieve used to determine oversize (mm)	19.0	19.0	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0	0	0
Field Wet Density (FWD) t/m ³	2.03	2.10	2.05	2.08	2.02
Field Dry Density (FDD) t/m ³	**	**	**	**	**
Peak Converted Wet Density t/m ³	2.10	2.08	2.14	2.14	2.12
Adjusted Peak Converted Wet Density t/m ³	**	**	**	**	**
Moisture Variation (Wv) %	0.0	2.5	0.0	0.0	0.0
Adjusted Moisture Variation %	**	**	**	**	**
Hilf Density Ratio (%)	96.5	101.0	95.5	97.0	95.5
Compaction Method	Standard	Standard	Standard	Standard	Standard
Report Remarks	**	**	**	**	**

Moisture Variation Note:

Positive values = test is dry of OMC

Negative values = test is wet of OMC

Material Test Report

Report Number: 204982.00-46
Issue Number: 2 - This version supersedes all previous issues
Reissue Reason: Location Error
Date Issued: 28/10/2021
Client: Shadforth Civil Pty Ltd
99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19 & 20 Bulk Earthworks, Harmony Estate QLD
Work Request: 15404
Date Sampled: 06/10/2021
Dates Tested: 06/10/2021 - 15/10/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Shae Harry
Laboratory Manager

Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1			
Sample Number	SS-15404A	SS-15404B	SS-15404C
Date Tested	06/10/2021	06/10/2021	06/10/2021
Time Tested	13:01	13:09	13:15
Test Request #/Location	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks
Easting	Retest	Retest	Retest
Northing	SS-14007B	SS-14288I	SS-14288J
Elevation (m)	-	-	-
Soil Description	Clayey Sand	Clayey Sand	Clayey Sand
Test Depth (mm)	150	150	150
Sieve used to determine oversize (mm)	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0
Field Wet Density (FWD) t/m ³	2.14	2.00	2.08
Field Dry Density (FDD) t/m ³	**	**	**
Peak Converted Wet Density t/m ³	2.12	2.09	2.09
Adjusted Peak Converted Wet Density t/m ³	**	**	**
Moisture Variation (Wv) %	2.5	2.5	3.0
Adjusted Moisture Variation %	**	**	**
Hilf Density Ratio (%)	101.0	96.0	99.5
Compaction Method	Standard	Standard	Standard
Report Remarks	**	**	**

Moisture Variation Note:

Positive values = test is dry of OMC

Negative values = test is wet of OMC

Material Test Report

Report Number: 204982.00-47
Issue Number: 1
Date Issued: 29/10/2021
Client: Shadforth Civil Pty Ltd
 99 Sandalwood Lane, Forest Glen QLD 4556
Contact: Alex Watson
Project Number: 204982.00
Project Name: Proposed Subdivision
Project Location: Release 19 & 20 Bulk Earthworks, Harmony Estate QLD
Work Request: 15606
Date Sampled: 20/10/2021
Dates Tested: 20/10/2021 - 25/10/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Onsite

Douglas Partners Pty Ltd
 Sunshine Coast Laboratory
 1/28 Kessling Avenue Kunda Park QLD 4556
 Phone: (07) 5351 0400
 Email: martin.cook@douglaspartners.com.au




Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook
 Assistant Laboratory Manager
 Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1				
Sample Number	SS-15606A	SS-15606B	SS-15606C	SS-15606D
Date Tested	20/10/2021	20/10/2021	20/10/2021	20/10/2021
Time Tested	08:20	08:30	08:36	08:42
Test Request #/Location	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks	Bulk Earthworks
Easting	Retest	Retest	Retest	Retest
Northing	SS-15119A	SS-15119B	SS-15119C	SS-15119D
Elevation (m)	-	-	-	-
Soil Description	Clayey Sand	Clayey Sand	Clayey Sand	Clayey Sand
Test Depth (mm)	150	150	150	150
Sieve used to determine oversize (mm)	19.0	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0	0
Field Wet Density (FWD) t/m ³	2.10	2.09	2.07	2.08
Field Dry Density (FDD) t/m ³	**	**	**	**
Peak Converted Wet Density t/m ³	2.10	2.08	2.04	2.08
Adjusted Peak Converted Wet Density t/m ³	**	**	**	**
Moisture Variation (Wv) %	-0.5	2.0	1.5	0.0
Adjusted Moisture Variation %	**	**	**	**
Hilf Density Ratio (%)	100.0	100.0	101.5	100.0
Compaction Method	Standard	Standard	Standard	Standard
Report Remarks	**	**	**	**

Moisture Variation Note:

Positive values = test is dry of OMC
 Negative values = test is wet of OMC




LEGEND:-

⊕ Test Location and Number

NOTE:-

1. Test locations are approximate only and are shown with reference to existing site features.
2. Image obtained from Metromap. Date of imagery 27-08-2021.



CLIENT: Shadforths Civil Pty Ltd
 OFFICE: Sunshine Coast DRAWN BY: JST
 SCALE: As shown DATE: October 2021

TITLE: **Test Location Plan**
Proposed Subdivision
Release 19 & 20 Bulk Earthworks, Harmony Estate

PROJECT No: 204982.00
 DRAWING No: 1
 REVISION: 0